


**COMPLETION REPORT**


|                            |                                                   |                                                                                                                          |        |         |
|----------------------------|---------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------|--------|---------|
| 1                          | Name of the work                                  | Improvements to Roads & Drains in 13 <sup>th</sup> & 14 <sup>th</sup> cross road, at Kalyananagara, In W. No. 13, in SSD |        |         |
| 2                          | Sanctioned Estimate No. & Date                    | 013-14-000011<br>15-00                                                                                                   |        |         |
| 3                          | Head of Account which is chargeable               | P-1771 POW works.                                                                                                        |        |         |
| 4                          | Instrument Order NO. & Date                       | BBMP/EE/DD/Ten/06/13-14<br>dt 5/11/13.                                                                                   |        |         |
| 5                          | Name Of Contractor                                | Sri. R. Mangalaraju, No. 11/2, 3rd Stage, 3rd Block, Saneguruvanahalli, Basaveshwaranagar, Bangalore-560079.             |        |         |
| 6 a                        | Time Stipulated for Completion of work            | 90 days.                                                                                                                 |        |         |
| b                          | Delay in Exculation of Work                       | 550 days                                                                                                                 |        |         |
| 7                          | Measurement recorded in                           | 30/6/2016                                                                                                                |        |         |
| 8                          | Check Measurement of the Asst                     | 30/6/2016                                                                                                                |        |         |
| 9                          | Name of the office/official in charge of the work | —                                                                                                                        |        |         |
| 10 a                       | Asst. Eng/junior Eng                              | —                                                                                                                        |        |         |
| b                          | Asst. Exe Engineer                                | Sri. Jayalingappa.                                                                                                       |        |         |
| Sanctioned Estimate Amount |                                                   | Amount Claims As per Actually Vide As per bills                                                                          | Excess | Savings |
| 15-00                      |                                                   | 14,49,599                                                                                                                | —      | 50401-  |

- 1) Certified that the above work has been completed within the stipulated time noted in the  
 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered  
 3) Certified that the above work has been executed by the contractor satisfactory in

  
 ASSISTANT ENGINEER.

  
 EXECUTIVE ENGINEER.

Bruhat Bangalore Mahanagara Palike.

  
 ASSISTANT EXECUTIVE ENGINEER  
 ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ, ಕಾರ್ಪೊರೇಷನ್, ಕಾರ್ಪೊರೇಷನ್ ಕಛೇರಿ  
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ  
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ಬಸವೇಶ್ವರನಗರ, ಬೆಂಗಳೂರು.